

Project Key Date	Contract Date of Commencement	Contract Date of Completion
KD1000	030 JAN 08	19 APR 10*
KD1040	0	19 APR 10*

Works Order	Contract Date of Commencement	Contract Date of Completion
Commencement of Works Order		
KD1050	026 FEB 08*	09 MAY 08
KD1060	026 FEB 08*	23 APR 08
KD1070	016 JUN 08*	16 JUN 08
KD1080	015 JUL 08*	15 JUL 08
KD1090	015 JUL 08*	08 OCT 08
KD1100	018 AUG 08*	08 NOV 08
KD1110	018 AUG 08*	18 AUG 08
KD1120	018 AUG 08*	01 SEP 08
KD1130	001 SEP 08*	01 SEP 08

Completion of Works Order	Contract Date of Commencement	Contract Date of Completion
KD1051	0	26 FEB 09*
KD1061	0	26 MAR 09
KD1071	0	14 JAN 09*
KD1081	0	14 JUL 09*
KD1091	0	15 APR 09
KD1101	0	04 MAR 09
KD1111	0	17 AUG 09*
KD1121	0	27 NOV 09
KD1131	0	30 JAN 10

+General and Preparation

+Works by Utilities Undertakers

+Site Works at Works Area W1AW1BW2AW2B

Mo Tat Road	Contract Date of Commencement	Contract Date of Completion
S148-S165 Trenchless (WO 006)	02 MAR 08	11 APR 08
MT4708	005 JUN 08*	06 JUN 08
MT4709	14 10 JUN 08*	25 JUN 08
MT4710	09 26 JUN 08	09 OCT 08
MT4720	08 10 OCT 08	18 DEC 08
MT4730	08 19 DEC 08	26 MAR 09*
S157-S162-Plug End, S152-S153-Plug End	23 APR 08	23 APR 08
MT4729	10 17 MAY 08	17 MAY 08
MT4740	08 29 MAY 08	29 MAY 08
MT4750	07 07 JUN 08	14 JUN 08
MT4760	07 16 JUN 08	23 JUN 08
MT4770	07 24 JUN 08	01 JUL 08
MT4780	07 24 JUN 08	01 JUL 08

Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float
Implementation of TTA	2	05 JUN 08*	06 JUN 08	07 JUN 08	09 JUN 08	2d
Inspection Pit / Liaison with UU/ UU Diversion	14	10 JUN 08*	25 JUN 08	10 JUN 08	25 JUN 08	0
S148-150	91	26 JUN 08	09 OCT 08	26 JUN 08	09 OCT 08	0
S150-151	80	10 OCT 08	18 DEC 08	10 OCT 08	18 DEC 08	0
S151-165	80	19 DEC 08	26 MAR 09	19 DEC 08	26 MAR 09*	0
Inspection Pit / Liaison with UU/ UU Diversion	21	23 APR 08	16 MAY 08	23 APR 08	16 MAY 08	0
S152-153	10	17 MAY 08	28 MAY 08	17 MAY 08	28 MAY 08	0
S157-158	8	29 MAY 08	06 JUN 08	29 MAY 08	06 JUN 08	0
S158-159	7	07 JUN 08	14 JUN 08	07 JUN 08	14 JUN 08	0
S159-160	7	16 JUN 08	23 JUN 08	16 JUN 08	23 JUN 08	0
S160-161	7	24 JUN 08	01 JUL 08	24 JUN 08	01 JUL 08	0

Start Date: 31 JAN 08
Finish Date: 19 APR 10

Progress bar:

Summary bar:

Early start point:

Early finish point:

Progress bar:

Critical bar:

Summary bar:

Progress point:

Summary point:

Start milestone point:

Finish milestone point:

DCI2007/18
Yung Shue Wan and Sok Kwo Wan Village Sewerage, Stage 1 Works
Project Programme Rev. 3

Kaden

Date	Revision	Checked	Approved
16 APR 08	Revision 0	SIL	KYS
02 MAY 08	Revision 1	SIL	KYS
16 JUN 08	Revision 2	SIL	KYS
03 SEP 08	Revision 3	SIL	KC

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float
MT4790	S161-162 (RF1013)	7	02 JUL 08	09 JUL 08	02 JUL 08	09 JUL 08	0
MT4800	S162 to NOTS(2)	13	10 JUL 08	24 JUL 08	23 FEB 09	09 MAR 09	191d
MT4810	S163 to NOTS(2)	15	25 JUL 08	11 AUG 08	10 MAR 09	26 MAR 09	191d
SKW 1st/2nd/3rd St.							
S132-S140 (WO 006)							
SS4819	Inspection PI / Liaison with UU/ UU Diversion	60	23 APR 08	01 JUL 08	01 MAY 08	09 JUL 08	7d
SS4820	S132-133	30	10 JUL 08	13 AUG 08	10 JUL 08	13 AUG 08	0
SS4830	S133-134	30	14 AUG 08	17 SEP 08	14 AUG 08	17 SEP 08	0
SS4840	S134-135	30	18 SEP 08	22 OCT 08	18 SEP 08	22 OCT 08	0
SS4850	S135-140	30	23 OCT 08	26 NOV 08	23 OCT 08	26 NOV 08	0
SS4860	S136-138	30	27 NOV 08	31 DEC 08	27 NOV 08	31 DEC 08	0
SS4870	S137-138	27	02 JAN 09	05 FEB 09	02 JAN 09	05 FEB 09	0
SS4880	S138-139	21	05 FEB 09	02 MAR 09	05 FEB 09	02 MAR 09	0
SS4890	S139-140	21	05 MAR 09	03 APR 09	03 MAR 09	26 MAR 09	0
S140-S148 (WO 006)							
SS4899	Inspection PI / Liaison with UU/ UU Diversion	55	23 APR 08	25 JUN 08	23 APR 08	25 JUN 08	0
SS4900	S140-141	30	26 JUN 08	30 JUL 08	26 JUN 08	30 JUL 08	0
SS4910	S141-142	30	31 JUL 08	03 SEP 08	31 JUL 08	03 SEP 08	0
SS4920	S142-143	30	04 SEP 08	08 OCT 08	04 SEP 08	08 OCT 08	0
SS4930	S143-144	30	09 OCT 08	12 NOV 08	09 OCT 08	12 NOV 08	0
SS4940	S144-146	30	13 NOV 08	17 DEC 08	13 NOV 08	17 DEC 08	0
SS4950	S145-146	30	18 DEC 08	22 JAN 09	18 DEC 08	22 JAN 09	0
SS4960	S146-147	30	23 JAN 09	02 MAR 09	23 JAN 09	02 MAR 09	0
SS4970	S147-148	21	03 MAR 09	03 MAR 09	03 MAR 09	26 MAR 09	0
S110-S132 S127-S132							
SS4979	Inspection PI / Liaison with UU/ UU Diversion	30	16 APR 09	22 MAY 09	10 AUG 09	12 SEP 09	95d
SS4980	S110-111	14	23 MAY 09	10 JUN 09	14 SEP 09	29 SEP 09	95d
SS4980	S111-113	14	11 JUN 09	26 JUN 09	30 SEP 09	17 OCT 09	95d
SS5010	S113-114	14	27 JUN 09	13 JUL 09	19 OCT 09	04 NOV 09	95d
SS5020	S114-123	14	14 JUL 09	29 JUL 09	05 NOV 09	20 NOV 09	95d
SS5030	S123-124	14	30 JUL 09	14 AUG 09	21 NOV 09	07 DEC 09	95d
SS5040	S124-125	14	15 AUG 09	31 AUG 09	08 DEC 09	23 DEC 09	95d
SS5050	S125-132	14	01 SEP 09	16 SEP 09	24 DEC 09	11 JAN 10	95d
SS5060	S126-128	14	17 SEP 09	05 OCT 09	12 JAN 10	27 JAN 10	95d
SS5070	S127-128	14	08 OCT 09	21 OCT 09	28 JAN 10	12 FEB 10	95d
SS5080	S128-131	14	22 OCT 09	07 NOV 09	13 FEB 10	01 MAR 10	95d
SS5090	S129-130	14	09 NOV 09	24 NOV 09	02 MAR 10	17 MAR 10	95d
SS5100	S130-131	14	25 NOV 09	10 DEC 09	18 MAR 10	02 APR 10	95d
SS5110	S131-132	14	11 DEC 09	29 DEC 09	03 APR 10	19 APR 10	95d
S107-S110, S115-S123, S112-S113 (WO 010)							
SS5119	Inspection PI / Liaison with UU/ UU Diversion	60	15 JUL 08	22 SEP 08	08 OCT 08	16 DEC 08	73d
SS5120	S107-108	14	23 SEP 08	08 OCT 08	17 DEC 08	02 JAN 09	73d
SS5130	S108-109	14	09 OCT 08	24 OCT 08	03 JAN 09	16 JAN 09	73d
SS5140	S109-110	14	25 OCT 08	10 NOV 08	20 JAN 09	07 FEB 09	73d
SS5150	S115-117	14	11 NOV 08	26 NOV 08	09 FEB 09	24 FEB 09	73d
SS5160	S116-117	14	27 NOV 08	12 DEC 08	25 FEB 09	12 MAR 09	73d
SS5170	S117-118	14	13 DEC 08	29 DEC 08	13 MAR 09	29 MAR 09	73d
SS5180	S118-119	14	30 DEC 08	15 JAN 09	30 MAR 09	18 APR 09	73d
SS5190	S119-120	14	16 JAN 09	04 FEB 09	20 APR 09	07 MAY 09	73d
SS5200	S120-121	14	05 FEB 09	20 FEB 09	08 MAY 09	23 MAY 09	73d

Start Date: 31 JAN 08
Finish Date: 19 APR 10

Approved: KYS
Checked: STL
Revision: 0
Revision 1
Revision 2
Revision 3

DC2007/18
Yung Shue Wan and Sok Kiu Wan Village Sewerage, Stage 1 Works
Project Programme Rev. 3

Progress point
Critical point
Summary point
Start milestone point
Finish milestone point

Early start point
Early finish point
Progress bar
Critical bar
Summary bar

Page: 2A

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float
SS5210	S121-122	14	21 FEB 09	09 MAR 09	25 MAY 09	11 JUN 09	73d
SS5220	S122-123	14	10 MAR 09	25 MAR 09	12 JUN 09	27 JUN 09	73d
SS5230	S112-113	14	26 MAR 09	15 APR 09	29 JUN 09	14 JUL 09	73d
S102-S106-S132	Incl removal of AC Pipe						
SS5139	Inspection Pit / Liaison with U/U U Diversion	30	01 NOV 08	05 DEC 08	01 NOV 08	05 DEC 08	0
SS5240	S102-103	30	05 DEC 08	10 JAN 09	06 DEC 08	10 JAN 09	0
SS5250	S103-104	21	12 JAN 09	07 FEB 09	12 JAN 09	07 FEB 09	0
SS5260	S104-105	21	09 FEB 09	04 MAR 09	09 FEB 09	04 MAR 09	0
SS5270	S105-106	30	09 MAR 09	09 APR 09	05 MAR 09	09 APR 09	0
SS5280	S106-132	21	14 APR 09	09 MAY 09	14 APR 09	09 MAY 09	0
S95-S102	Incl removal of AC Pipe						
SS5288	Inspection Pit / Liaison with U/U U Diversion	32	11 MAY 09	18 JUN 09	11 MAY 09	18 JUN 09	0
SS5290	S86-87	14	19 JUN 09	04 JUL 09	19 JUN 09	04 JUL 09	0
SS5300	S87-89	14	06 JUL 09	21 JUL 09	06 JUL 09	21 JUL 09	0
SS5310	S88-89	14	22 JUL 09	05 AUG 09	22 JUL 09	06 AUG 09	0
SS5320	S89-90	14	07 AUG 09	22 AUG 09	07 AUG 09	22 AUG 09	0
SS5330	S90-92	14	24 AUG 09	08 SEP 09	24 AUG 09	08 SEP 09	0
SS5340	S91-92	14	09 SEP 09	24 SEP 09	09 SEP 09	24 SEP 09	0
SS5350	S92-94	14	25 SEP 09	13 OCT 09	25 SEP 09	13 OCT 09	0
SS5360	S93-94	14	14 OCT 09	30 OCT 09	14 OCT 09	30 OCT 09	0
SS5370	S94-95	30	31 OCT 09	04 DEC 09	31 OCT 09	04 DEC 09	0
SS5380	S95-102	21	05 DEC 09	31 DEC 09	05 DEC 09	31 DEC 09	0

Tin Hau Temple & Footpath

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float
S78-S86	Incl removal of AC Pipe						
TH5389	Inspection Pit / Liaison with U/U U Diversion	21	16 MAY 09	12 JUN 09	19 AUG 09	11 SEP 09	78d
TH5390	S78-79	14	13 JUN 09	29 JUN 09	12 SEP 09	28 SEP 09	78d
TH5400	S79-81	17	30 JUN 09	07 JUL 09	29 SEP 09	08 OCT 09	78d
TH5410	S80-81	11	08 JUL 09	20 JUL 09	09 OCT 09	21 OCT 09	78d
TH5420	S81-83	14	21 JUL 09	05 AUG 09	22 OCT 09	07 NOV 09	78d
TH5430	S82-83	14	06 AUG 09	21 AUG 09	09 NOV 09	24 NOV 09	78d
TH5440	S83-84	11	22 AUG 09	03 SEP 09	25 NOV 09	07 DEC 09	78d
TH5450	S84-85	14	04 SEP 09	19 SEP 09	08 DEC 09	23 DEC 09	78d
TH5460	S85-86	10	21 SEP 09	02 OCT 09	24 DEC 09	06 JAN 10	78d
Twin DN150 Rising Main							
TH5469	Inspection Pit / Liaison with U/U U Diversion	14	05 OCT 09	20 OCT 09	07 JAN 10	22 JAN 10	78d
TH5470	PS1-81 (RM1)	60	21 OCT 09	01 JAN 10	23 JAN 10	02 APR 10	78d
TH5480	S75-PS1	14	02 JAN 10	18 JAN 10	03 APR 10	19 APR 10	78d

Chung Mei

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float
S1-S15-S36	Incl removal of AC Pipe						
CM5489	Inspection Pit / Liaison with U/U U Diversion	21	02 MAR 09	25 MAR 09	27 JUL 09	19 AUG 09	118d
CM5490	S1-2	14	26 MAR 09	15 APR 09	20 AUG 09	04 SEP 09	118d
CM5500	S2-3	14	16 APR 09	04 MAY 09	05 SEP 09	21 SEP 09	118d
CM5510	S3-4	14	05 MAY 09	20 MAY 09	22 SEP 09	09 OCT 09	118d
CM5520	S4-5	13	21 MAY 09	06 JUN 09	10 OCT 09	24 OCT 09	118d
CM5530	S5-6	12	08 JUN 09	20 JUN 09	27 OCT 09	09 NOV 09	118d
CM5540	S6-7	12	22 JUN 09	04 JUL 09	10 NOV 09	23 NOV 09	118d
CM5550	S7-8	12	06 JUL 09	18 JUL 09	24 NOV 09	07 DEC 09	118d
CM5560	S8-9	12	20 JUL 09	01 AUG 09	08 DEC 09	21 DEC 09	118d
CM5570	S9-10	12	03 AUG 09	15 AUG 09	22 DEC 09	05 JAN 10	118d
CM5580	S10-11	12	17 AUG 09	29 AUG 09	07 JAN 10	20 JAN 10	118d

Start Date 31 JAN 08 Finish Date 19 APR 10	<ul style="list-style-type: none"> △ Early start point ▽ Early finish point ▬ Progress bar ▬ Critical bar ▬ Summary bar 	<ul style="list-style-type: none"> ▲ Progress point ▲ Critical point ▲ Summary point ▲ Start milestone point ▲ Finish milestone point 	DCI2007/18 Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works Project Programme Rev. 3		Date Revision Checked Approved 16 APR 08 Revision 0 StL KYS 02 MAY 08 Revision 1 StL KYS 16 JUN 08 Revision 2 StL KYS 03 SEP 08 Revision 3 StL KC
---	--	--	---	--	--

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float
CM5580	S11-12	12	31 AUG 09	12 SEP 09	21 JAN 10	03 FEB 10	118d
CM5600	S12-13	12	14 SEP 09	26 SEP 09	04 FEB 10	17 FEB 10	118d
CM5610	S13-14	12	28 SEP 09	13 OCT 09	18 FEB 10	03 MAR 10	118d
CM5620	S14-15	12	14 OCT 09	28 OCT 09	04 MAR 10	17 MAR 10	118d
CM5630	S15-36	12	29 OCT 09	11 NOV 09	18 MAR 10	31 MAR 10	118d
S16-S36	Inspection Pit / Liaison with UJ/ UU Diversion	60	15 SEP 08	22 NOV 08	07 JAN 09	20 MAR 09	97d
CM5639	S16-175	14	24 NOV 08	09 DEC 08	21 MAR 09	07 APR 09	97d
CM5640	S17-17	14	10 DEC 08	25 DEC 08	08 APR 09	27 APR 09	97d
CM5650	S17-18	14	26 DEC 08	12 JAN 09	28 APR 09	15 MAY 09	97d
CM5670	S18-19	15	13 JAN 09	02 FEB 09	16 MAY 09	04 JUN 09	97d
CM5680	S19-20	14	03 FEB 09	18 FEB 09	05 JUN 09	20 JUN 09	97d
CM5690	S20-21	14	19 FEB 09	06 MAR 09	22 JUN 09	07 JUL 09	97d
CM5700	S21-22	14	07 MAR 09	23 MAR 09	08 JUL 09	23 JUL 09	97d
CM5710	S22-23	14	24 MAR 09	09 APR 09	24 JUL 09	08 AUG 09	97d
CM5720	S23-24	14	14 APR 09	29 APR 09	10 AUG 09	25 AUG 09	97d
CM5730	S24-25	14	30 APR 09	16 MAY 09	26 AUG 09	10 SEP 09	97d
CM5740	S25-26	14	19 MAY 09	05 JUN 09	11 SEP 09	26 SEP 09	97d
CM5750	S26-27	14	06 JUN 09	22 JUN 09	28 SEP 09	15 OCT 09	97d
CM5760	S27-166	14	23 JUN 09	08 JUL 09	16 OCT 09	02 NOV 09	97d
CM5770	S166-28	14	09 JUL 09	24 JUL 09	03 NOV 09	18 NOV 09	97d
CM5780	S28-29	14	25 JUL 09	10 AUG 09	19 NOV 09	04 DEC 09	97d
CM5790	S29-32	14	11 AUG 09	26 AUG 09	05 DEC 09	21 DEC 09	97d
CM5800	S30-31	14	27 AUG 09	11 SEP 09	22 DEC 09	06 JAN 10	97d
CM5810	S31-32	14	12 SEP 09	28 SEP 09	09 JAN 10	25 JAN 10	97d
CM5820	S32-33	14	29 SEP 09	16 OCT 09	26 JAN 10	10 FEB 10	97d
CM5830	S33-34	14	17 OCT 09	03 NOV 09	11 FEB 10	26 FEB 10	97d
CM5840	S34-35	14	04 NOV 09	19 NOV 09	27 FEB 10	15 MAR 10	97d
CM5850	S35-36	14	20 NOV 09	05 DEC 09	16 MAR 10	31 MAR 10	97d
S37-S60 (NO 010)	Inspection Pit / Liaison with UJ/ UU Diversion	21	15 JUL 08	07 AUG 08	09 DEC 08	02 JAN 09	126d
CM5859	S37-38	14	08 AUG 08	23 AUG 08	05 NOV 09	20 NOV 09	374d
CM5860	S38-39	14	25 AUG 08	09 SEP 08	21 NOV 09	07 DEC 09	374d
CM5880	S39-40	14	10 SEP 08	25 SEP 08	08 DEC 09	23 DEC 09	374d
CM5890	S40-167	14	26 SEP 08	11 OCT 08	24 DEC 09	11 JAN 10	374d
CM5900	S167-168	14	13 OCT 08	28 OCT 08	12 JAN 10	27 JAN 10	374d
CM5910	S168-41	14	29 OCT 08	13 NOV 08	28 JAN 10	12 FEB 10	374d
CM5920	S41-42	14	14 NOV 08	29 NOV 08	13 FEB 10	01 MAR 10	374d
CM5930	S42-43	14	01 DEC 08	16 DEC 08	02 MAR 10	17 MAR 10	374d
CM5940	S43-44	14	17 DEC 08	02 JAN 09	18 MAR 10	02 APR 10	374d
CM5950	S44-45	14	03 JAN 09	19 JAN 09	03 APR 10	19 APR 10	374d
CM5960	S45-46	14	08 AUG 08	23 AUG 08	03 JAN 09	19 JAN 09	126d
CM5970	S46-171	14	25 AUG 08	09 SEP 08	20 JAN 09	07 FEB 09	126d
CM5980	S171-50	14	10 SEP 08	23 SEP 08	05 FEB 09	24 FEB 09	126d
CM5990	S54-55	14	26 SEP 08	11 OCT 08	25 FEB 09	12 MAR 09	126d
CM6000	S55-56	14	13 OCT 08	28 OCT 08	13 MAR 09	28 MAR 09	126d
CM6010	S56-60	14	29 OCT 08	13 NOV 08	30 MAR 09	18 APR 09	126d
CM6020	S57-169	14	14 NOV 08	29 NOV 08	20 APR 09	07 MAY 09	126d
CM6030	S169-170	14	01 DEC 08	16 DEC 08	08 MAY 09	23 MAY 09	126d
CM6040	S170-58	14	17 DEC 08	02 JAN 09	25 MAY 09	11 JUN 09	126d
CM6050	S58-59	14	03 JAN 09	19 JAN 09	12 JUN 09	27 JUN 09	126d

Start Date 31 JAN 08
Finish Date 19 APR 10

Page - 4A

Progress point
Critical point
Summary point
Start milestone point
Finish milestone point

Early start point
Early finish point
Early bar
Progress bar
Critical bar
Summary bar

Yung Shue Wan and Sok Kuu Wan Village Sewerage, Stage 1 Works
Project Programme Rev. 3

Date	Revision	Checked	Approved
16 APR 08	Revision 0	SIL	KYS
02 MAY 08	Revision 1	SIL	KYS
16 JUN 08	Revision 2	SIL	KYS
03 SEP 08	Revision 3	SIL	KC

