

Summary

Project Key Date

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float
KD1000	Contract Date of Commencement	0	30 JAN 08	18 APR 10	31 JAN 08 *	19 APR 10 *	1d
KD1040	Contract Date of Completion	0					1d
Works Order							
Commencement of Works Order							
KD1050	WO 005 - YSW Main St. & Clinic	0	26 FEB 08 *		09 MAY 08		73d
KD1060	WO 006 - North of Police Post	0	26 FEB 08 *		23 APR 08		57d
KD1070	WO 008 - Po Wah Yuen MHY21 and Its Upstream	0	16 JUN 08 *		16 JUN 08		0
KD1080	WO 009 - PWY Y21-Y48 and Y83-Its Upstream	0	15 JUL 08 *		15 JUL 08		0
KD1090	WO 010 - SKW 3rd St. Branches & CM S37-S60-S57	0	15 JUL 08 *		08 OCT 08		73d
KD1100	WO 013 - SPOV Y291-Y284, Y289-Y305 Rescue Exc	0	18 AUG 08 *		08 NOV 08		71d
KD1110	WO 014 - Y287-Y300, Y165-Y177, Y179-Y187, Y259-Y272	0	18 AUG 08 *		18 AUG 08		0
KD1120	WO 015 - Trenchless S36-S70	0	18 AUG 08 *		01 SEP 08		12d
KD1130	WO 016 - Y86-Y112-Y228 + Branches & AC removal	0	01 SEP 08 *		01 SEP 08		0
Completion of Works Order							
KD1051	WO 005 - Date of Completion	0	26 FEB 09		26 FEB 09 *		0
KD1061	WO 006 - Date of Completion	0	28 MAR 09		28 MAR 09 *		0
KD1071	WO 008 - Date of Completion	0	14 JAN 09		14 JAN 09 *		0
KD1081	WO 009 - Date of Completion	0	14 JUL 08		14 JUL 08 *		0
KD1091	WO 010 - Date of Completion	0	15 APR 09		14 JUL 09 *		73d
KD1101	WO 013 - Date of Completion	0	04 MAR 09		17 AUG 09 *		134d
KD1111	WO 014 - Date of Completion	0	17 AUG 09		17 AUG 09 *		0
KD1121	WO 015 - Date of Completion	0	27 NOV 09		31 DEC 09 *		27d
KD1131	WO 016 - Date of Completion	0	30 JAN 10		31 JAN 10 *		1d
+General and Preparation							
		336	30 JAN 08	02 MAR 09	11 APR 08	20 APR 10	342d
+Works by Utilities Undertakers							
		32	06 NOV 08	13 DEC 08	06 DEC 08	12 JAN 09	24d
+Site Works at Works Area W1A/W1B/W2A/W2B							
		51	03 MAR 08	30 APR 08	17 MAR 08	01 MAY 08 *	1d
YUNG SHUE WAN							
		592	09 MAY 08	19 APR 10	09 MAY 08	19 APR 10	0
Sok Kwu Wan							
Mo Tat Road							
S148-S165	Trenchless (WO 006)						
MT4708	Implementation of TTA	2	05 JUN 08 *	06 JUN 08	07 JUN 08	09 JUN 08	2d
MT4709	Inspection PI / Liaison with UJ / UU Diversion	14	10 JUN 08 *	25 JUN 08	10 JUN 08	25 JUN 08	0
MT4710	S148-150	91	26 JUN 08	09 OCT 08	26 JUN 08	09 OCT 08	0
MT4720	S150-151	80	10 OCT 08	18 DEC 08	10 OCT 08	18 DEC 08	0
MT4730	S151-165	80	19 DEC 08	26 MAR 09	19 DEC 08	26 MAR 09 *	0
S157-S162	Plug End; S152-S153-Plug End						
MT4739	Inspection PI / Liaison with UJ / UU Diversion	21	23 APR 08	16 MAY 08	23 APR 08	16 MAY 08	0
MT4740	S152-153	10	17 MAY 08	28 MAY 08	17 MAY 08	28 MAY 08	0
MT4750	S157-158	8	29 MAY 08	06 JUN 08	29 MAY 08	06 JUN 08	0
MT4760	S158-159	7	07 JUN 08	07 JUN 08	07 JUN 08	14 JUN 08	0
MT4770	S158-160	7	16 JUN 08	23 JUN 08	16 JUN 08	23 JUN 08	0
MT4780	S160-161	7	24 JUN 08	01 JUL 08	24 JUN 08	01 JUL 08	0

Start Date: 31 JAN 08 Finish Date: 19 APR 10	Progress point ▲ Early start point △ Early finish point □ Early bar ▨ Progress bar ▩ Critical bar ▬ Summary bar	DC/2007/18 Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works Project Programme Rev. 3	Revision Revision 0 Revision 1 Revision 2 Revision 3	Checked SIL SIL SIL SIL	Approved KYS KYS KYS KC
---	---	---	--	-------------------------------------	-------------------------------------

Act ID	Activity Description	Rem	Early Start	Rem	Early Finish	Early Finish	Late Start	Late Finish	Total Float	
SS5210	S121-122	14	21 FEB 09	09	MAR 09	25	MAY 09	11	JUN 09	73d
SS5220	S122-123	14	10 MAR 09	25	MAR 09	12	JUN 09	27	JUN 09	73d
SS5230	S112-113	14	26 MAR 09	15	APR 09	29	JUN 09	14	JUL 09	73d
S102-S106-S132	Incl removal of AC Pipe									
SS5139	Inspection Pit / Liaison with UJ/ UU Diversion	30	01 NOV 08	05	DEC 08	01	NOV 08	05	DEC 08	0
SS5240	S102-103	30	06 DEC 08	10	JAN 09	06	DEC 08	10	JAN 09	0
SS5250	S103-104	21	12 JAN 09	07	FEB 09	12	JAN 09	07	FEB 09	0
SS5260	S104-105	21	09 FEB 09	04	MAR 09	09	FEB 09	04	MAR 09	0
SS5270	S105-106	30	05 MAR 09	09	APR 09	05	MAR 09	09	APR 09	0
SS5280	S106-132	21	14 APR 09	09	MAY 09	14	APR 09	09	MAY 09	0
S86-S102, S96-S102	Incl removal of AC Pipe									
SS5289	Inspection Pit / Liaison with UJ/ UU Diversion	32	11 MAY 09	18	JUN 09	11	MAY 09	18	JUN 09	0
SS5290	S86-87	14	19 JUN 09	04	JUL 09	19	JUN 09	04	JUL 09	0
SS5300	S87-89	14	06 JUL 09	05	JUL 09	06	JUL 09	05	JUL 09	0
SS5310	S88-89	14	22 JUL 09	06	AUG 09	22	JUL 09	06	AUG 09	0
SS5320	S89-90	14	07 AUG 09	22	AUG 09	07	AUG 09	22	AUG 09	0
SS5330	S90-92	14	24 AUG 09	08	SEP 09	24	AUG 09	08	SEP 09	0
SS5340	S91-92	14	09 SEP 09	24	SEP 09	09	SEP 09	24	SEP 09	0
SS5350	S92-94	14	25 SEP 09	13	OCT 09	25	SEP 09	13	OCT 09	0
SS5360	S93-94	14	14 OCT 09	30	OCT 09	14	OCT 09	30	OCT 09	0
SS5370	S94-95	30	31 OCT 09	04	DEC 09	31	OCT 09	04	DEC 09	0
SS5380	S95-102	21	05 DEC 09	31	DEC 09	05	DEC 09	31	DEC 09	0
Tin Hau Temple & Footpath										
S78-S86	Incl removal of AC Pipe									
TH5398	Inspection Pit / Liaison with UJ/ UU Diversion	21	18 MAY 09	12	JUN 09	19	AUG 09	11	SEP 09	76d
TH5399	S78-79	14	13 JUN 09	23	JUN 09	12	SEP 09	28	SEP 09	76d
TH5400	S79-81	7	30 JUN 09	07	JUL 09	29	SEP 09	08	OCT 09	76d
TH5410	S80-81	11	08 JUL 09	20	JUL 09	09	OCT 09	21	OCT 09	76d
TH5420	S81-83	14	21 JUL 09	05	AUG 09	22	OCT 09	07	NOV 09	76d
TH5430	S82-83	14	06 AUG 09	21	AUG 09	09	NOV 09	24	NOV 09	76d
TH5440	S83-84	11	22 AUG 09	03	SEP 09	25	NOV 09	07	DEC 09	76d
TH5450	S84-85	14	04 SEP 09	19	SEP 09	08	DEC 09	23	DEC 09	76d
TH5460	S85-86	10	21 SEP 09	02	OCT 09	24	DEC 09	06	JAN 10	76d
Twin DN150 Rising Main										
TH5469	Inspection Pit / Liaison with UJ/ UU Diversion	14	05 OCT 09	20	OCT 09	07	JAN 10	22	JAN 10	76d
TH5470	PS1-81 (RM)	60	21 OCT 09	01	JAN 10	23	JAN 10	02	APR 10	76d
TH5480	S75-PS1	14	02 JAN 10	18	JAN 10	03	APR 10	19	APR 10	76d
Chung Mei										
S11-S15-S36	Incl removal of AC Pipe									
CM5489	Inspection Pit / Liaison with UJ/ UU Diversion	21	02 MAR 09	25	MAR 09	27	JUL 09	19	AUG 09	118d
CM5490	S1-2	14	26 MAR 09	15	APR 09	20	AUG 09	04	SEP 09	118d
CM5500	S2-3	14	16 APR 09	04	MAY 09	05	SEP 09	21	SEP 09	118d
CM5510	S3-4	14	05 MAY 09	20	MAY 09	22	SEP 09	09	OCT 09	118d
CM5520	S4-5	13	21 MAY 09	06	JUN 09	10	OCT 09	24	OCT 09	118d
CM5530	S5-6	12	08 JUN 09	20	JUN 09	27	OCT 09	09	NOV 09	118d
CM5540	S6-7	12	22 JUN 09	04	JUL 09	10	NOV 09	23	NOV 09	118d
CM5550	S7-8	12	05 JUL 09	18	JUL 09	24	NOV 09	07	DEC 09	118d
CM5560	S9-9	12	20 JUL 09	01	AUG 09	08	DEC 09	21	DEC 09	118d
CM5570	S9-10	12	03 AUG 09	15	AUG 09	22	DEC 09	06	JAN 10	118d
CM5580	S10-11	12	17 AUG 09	29	AUG 09	07	JAN 10	20	JAN 10	118d

Start Date 31 JAN 08
 Finish Date 19 APR 10

Page: 3A

▲ Early start point
 ▲ Early finish point
 ▼ Early bar
 ◆ Progress bar
 ◆ Critical bar
 ◆ Summary bar

▲ Progress point
 ▲ Critical point
 ▼ Summary point
 ◆ Start milestone point
 ◆ Finish milestone point

DC/2007/18
 Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works
 Project Programme Rev. 3


Date	Revision	Checked	Approved
16 APR 08	Revision 0	SIL	KYS
02 MAY 08	Revision 1	SIL	KYS
16 JUN 08	Revision 2	SIL	KYS
03 SEP 08	Revision 3	SIL	KC

Act ID	Activity Description	Rom	Early Start	Early Finish	Late Start	Late Finish	Total Pical	2008	2009	2010
CM5990	S11-12		12 31 AUG 09	12 SEP 09	21 JAN 10	03 FEB 10	118d			
CM6000	S12-13		12 14 SEP 09	26 SEP 09	04 FEB 10	17 FEB 10	118d			
CM5910	S13-14		12 28 SEP 09	13 OCT 09	18 FEB 10	09 MAR 10	118d			
CM5920	S14-15		12 14 OCT 09	28 OCT 09	04 MAR 10	17 MAR 10	118d			
CM5930	S15-36		12 29 OCT 09	11 NOV 09	18 MAR 10	31 MAR 10	118d			
S16-S36										
CM5939	Inspection Pit / Liaison with U/U/ UU Diversion	60	15 SEP 08	22 NOV 08	07 JAN 09	20 MAR 09	97d			
CM5940	S16-175		14 24 NOV 08	09 DEC 08	21 MAR 09	07 APR 09	97d			
CM5950	S175-17		14 10 DEC 08	25 DEC 08	08 APR 09	27 APR 09	97d			
CM5960	S17-18		14 26 DEC 08	12 JAN 09	28 APR 09	15 MAY 09	97d			
CM5970	S18-19		15 13 JAN 09	02 FEB 09	16 MAY 09	04 JUN 09	97d			
CM5980	S19-20		14 03 FEB 09	18 FEB 09	05 JUN 09	20 JUN 09	97d			
CM5990	S20-21		14 19 FEB 09	06 MAR 09	22 JUN 09	07 JUL 09	97d			
CM5700	S21-22		14 07 MAR 09	23 MAR 09	08 JUL 09	28 JUL 09	97d			
CM5710	S22-23		14 24 MAR 09	09 APR 09	24 JUL 09	08 AUG 09	97d			
CM5720	S23-24		14 14 APR 09	29 APR 09	10 AUG 09	25 AUG 09	97d			
CM5730	S24-25		14 30 APR 09	18 MAY 09	26 AUG 09	10 SEP 09	97d			
CM5740	S25-28		14 19 MAY 09	05 JUN 09	11 SEP 09	26 SEP 09	97d			
CM5750	S26-27		14 06 JUN 09	22 JUN 09	28 SEP 09	15 OCT 09	97d			
CM5760	S27-166		14 23 JUN 09	08 JUL 09	16 OCT 09	02 NOV 09	97d			
CM5770	S166-28		14 01 JUL 09	24 JUL 09	03 NOV 09	18 NOV 09	97d			
CM5780	S28-29		14 25 JUL 09	10 AUG 09	19 NOV 09	04 DEC 09	97d			
CM5790	S29-32		14 11 AUG 09	26 AUG 09	05 DEC 09	21 DEC 09	97d			
CM5810	S31-32		14 27 AUG 09	11 SEP 09	22 DEC 09	08 JAN 10	97d			
CM5820	S32-33		14 12 SEP 09	26 SEP 09	09 JAN 10	25 JAN 10	97d			
CM5830	S33-34		14 29 SEP 09	16 OCT 09	26 JAN 10	10 FEB 10	97d			
CM5840	S34-35		14 17 OCT 09	03 NOV 09	11 FEB 10	26 FEB 10	97d			
CM5850	S35-36		14 04 NOV 09	19 NOV 09	27 FEB 10	15 MAR 10	97d			
S37-S60 (WO 010)										
CM5959	Inspection Pit / Liaison with U/U/ UU Diversion	21	15 JUL 08	07 AUG 08	09 DEC 08	02 JAN 09	126d			
CM5960	S37-38		14 08 AUG 08	23 AUG 08	05 NOV 09	20 NOV 09	374d			
CM5970	S38-39		14 25 AUG 08	09 SEP 08	21 NOV 09	07 DEC 09	374d			
CM5980	S39-40		14 10 SEP 08	25 SEP 08	08 DEC 09	23 DEC 09	374d			
CM5990	S40-167		14 28 SEP 08	11 OCT 08	24 DEC 09	11 JAN 10	374d			
CM5900	S167-168		14 13 OCT 08	28 OCT 08	12 JAN 10	27 JAN 10	374d			
CM5910	S168-41		14 29 OCT 08	13 NOV 08	28 JAN 10	12 FEB 10	374d			
CM5920	S41-42		14 14 NOV 08	29 NOV 08	13 FEB 10	01 MAR 10	374d			
CM5930	S42-43		14 01 DEC 08	16 DEC 08	02 MAR 10	17 MAR 10	374d			
CM5940	S43-44		14 17 DEC 08	02 JAN 09	18 MAR 10	02 APR 10	374d			
CM5950	S44-45		14 03 JAN 09	19 JAN 09	03 APR 10	19 APR 10	374d			
CM5960	S45-46		14 08 AUG 08	23 AUG 08	03 JAN 09	19 JAN 09	126d			
CM5970	S46-171		14 25 AUG 08	09 SEP 08	20 JAN 09	07 FEB 09	126d			
CM5980	S171-50		14 10 SEP 08	25 SEP 08	09 FEB 09	24 FEB 09	126d			
CM5990	S54-55		14 26 SEP 08	11 OCT 08	25 FEB 09	12 MAR 09	126d			
CM6000	S55-56		14 13 OCT 08	28 OCT 08	13 MAR 09	28 MAR 09	126d			
CM6010	S56-60		14 28 OCT 08	13 NOV 08	30 MAR 09	18 APR 09	126d			
CM6020	S169-169		14 14 NOV 08	29 NOV 08	20 APR 09	07 MAY 09	126d			
CM6030	S170-170		14 01 DEC 08	16 DEC 08	08 MAY 09	23 MAY 09	126d			
CM6040	S170-58		14 17 DEC 08	02 JAN 09	25 MAY 09	11 JUN 09	126d			
CM6050	S58-59		14 03 JAN 09	19 JAN 09	12 JUN 09	27 JUN 09	126d			

Start Date 31 JAN 08 Finish Date 19 APR 10		Progress point Critical point Summary point Start milestone point Finish milestone point	DCI2007/16 Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works Project Programme Rev. 3		Date Revision 16 APR 08 Revision 0 02 MAY 08 Revision 1 16 JUN 08 Revision 2 03 SEP 08 Revision 3	Checked Approved SIL KYS SIL KYS SIL KYS SIL KC
---	--	--	---	--	--	--

Act ID	Activity Description	Rem Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float
CM6060	S59-60	14	20 JUN 09	07 FEB 09	29 JUN 09	14 JUL 09	126d
S57-S60 & Clearance of Squattered Huts (WO 010)							
CM6069	Inspection Pit / Liaison with UU/ UU Diversion	21	15 JUL 08*	07 AUG 08	16 FEB 09	13 MAR 09	183d
CM6070	S57-169	21	08 AUG 08	01 SEP 08	14 MAR 09	08 APR 09	183d
CM6080	S169-170	21	02 SEP 08	25 SEP 08	09 APR 09	08 MAY 09	183d
CM6090	S170-58	20	26 SEP 08	18 OCT 08	09 MAY 09	03 JUN 09	183d
CM6100	S58-59	14	20 OCT 08	04 NOV 08	04 JUN 09	19 JUN 09	183d
CM6110	S59-60	21	05 NOV 08	28 NOV 08	20 JUN 09	14 JUL 09	183d
S60-S70 (incl removal of AC Pipe at S68-S71)							
CM6119	Inspection Pit / Liaison with UU/ UU Diversion	21	16 FEB 09*	11 MAR 09	24 JUL 09	17 AUG 09	128d
CM6120	S60-61	12	12 MAR 09*	25 MAR 09	18 AUG 09	31 AUG 09	128d
CM6130	S61-62	12	26 MAR 09	09 APR 09	01 SEP 09	14 SEP 09	128d
CM6140	S62-63	12	14 APR 09	27 APR 09	15 SEP 09	28 SEP 09	128d
CM6150	S65-66	12	28 APR 09	13 MAY 09	29 SEP 09	14 OCT 09	128d
CM6160	S66-68	12	14 MAY 09	27 MAY 09	15 OCT 09	29 OCT 09	128d
CM6170	S67-68	12	29 MAY 09	12 JUN 09	30 OCT 09	12 NOV 09	128d
CM6180	S68-69	12	13 JUN 09	26 JUN 09	13 NOV 09	26 NOV 09	128d
CM6190	S69-174	12	27 JUN 09	10 JUL 09	27 NOV 09	10 DEC 09	128d
CM6200	S174-70	12	11 JUL 09	24 JUL 09	11 DEC 09	24 DEC 09	128d
S36-S64, S36A-S64A (Trenchless) WO 015							
CM6209	Inspection Pit / Liaison with UU/ UU Diversion	14	01 SEP 08	16 SEP 08	01 SEP 08	16 SEP 08	0
CM6210	S36A-63A (WO 015)	163	17 SEP 08	30 MAR 09	17 SEP 08	30 MAR 09	0
CM6220	S36-63 (WO 015)	163	17 SEP 08	30 MAR 09	17 SEP 08	30 MAR 09	0
S36-S70 (Trenchless) WO 015							
CM6229	Inspection Pit / Liaison with UU/ UU Diversion	14	31 MAR 09	20 APR 09	31 MAR 09	20 APR 09	0
CM6230	S63-64 (WO 015)	53	21 APR 09	25 JUN 09	21 APR 09	25 JUN 09	0
CM6240	S64-70 (WO 015)	130	26 JUN 09	27 NOV 09	26 JUN 09	27 NOV 09	0
S70-S75 (Trenchless)							
CM6250	S70-73	70	28 NOV 09	19 FEB 10	28 NOV 09	19 FEB 10	0
CM6260	S73-75	50	20 FEB 10	19 APR 10	20 FEB 10	19 APR 10	0
Archaeological Watching Brief							
AW6269	Inspection Pit / Liaison with UU/ UU Diversion	17	16 NOV 09*	04 DEC 09	28 DEC 09	15 JAN 10	34d
AW6270	S47-172	9	05 DEC 09*	15 DEC 09	16 JAN 10	26 JAN 10	34d
AW6280	S172-173	7	16 DEC 09	23 DEC 09	27 JAN 10	03 FEB 10	34d
AW6290	S173-48	7	24 DEC 09	02 JAN 10	04 FEB 10	11 FEB 10	34d
AW6300	S48-49	7	04 JAN 10	11 JAN 10	12 FEB 10	19 FEB 10	34d
AW6310	S49-50	10	12 JAN 10	22 JAN 10	20 FEB 10	03 MAR 10	34d
AW6320	S50-51	10	23 JAN 10	03 FEB 10	04 MAR 10	15 MAR 10	34d
AW6330	S51-52	10	04 FEB 10	15 FEB 10	16 MAR 10	26 MAR 10	34d
AW6340	S52-53	10	16 FEB 10	26 FEB 10	27 MAR 10	07 APR 10	34d
AW6350	S53-54	10	27 FEB 10	10 MAR 10	08 APR 10	19 APR 10	34d

Start Date 31 JAN 08
Finish Date 19 APR 10



DC/2007/18
Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works
Project Programme Rev. 3

Progress point
▲ Critical point
▽ Summary point
◇ Start milestone point
◇ Finish milestone point

Early start point
△ Early finish point
□ Early bar
▨ Progress bar
▩ Critical bar
----- Summary bar

Date	Revision	Checked	Approved
16 APR 08	Revision 0	SIL	KYS
02 MAY 08	Revision 1	SIL	KYS
16 JUN 08	Revision 2	SIL	KYS
03 SEP 08	Revision 3	SIL	KC