Updated on 18-May-08

DSD Contract No. DC/2007/18
Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works

Works Programme (Rev. 1)

	Year	2008										2009												2010			
Item	Month	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
	Date																										
	General																										
1	Preparation & Approval of TTA drawings																										
2	TMLG Meeting & Liaison Meeting with Rural Committees																										
3	Inspection pits excavation																										
	SOK KWU WAN																										
	Footpath adjacent to Sok Kwu Wan Playground (Mo Tat Road)																										
41	S148 - S165 (Trenchless Construction) *[WO No. 006]*																										
42	S157 - S162 - Plug End; S152 - S153 - Plug End *[WO No. 006]*																										
	Sok Kwu Wan First, Second & Third Street																										
43	S132 - S140 (SKW Second St.) *[WO No. 006]*																										
44	S140 - S148 (SKW Second St.) *[WO No. 006]*																										
45	S110 - S132; S127 - S132 (SKW Second St. & branches to Third St.)																										
46	S107 - S110; S115 - S123; S112 - S113 (branches at SKW Third St.)																										
47	S102 - S106 - S132 (SKW First St.) including removal of AC pipes																										
48	S86 - S102 (First St.); S96 - S102 (Second St.) incl. removal of AC pipes																										
	Tin Hau Temple & Footpath between Temple & Chung Mei																										
49	S78 - S86 (Tin Hau Temple) incl. removal of AC pipes																										
50	Twin DN150 Rising Main																										
	Chung Mei																										
51	S1 - S15 - S36 incl. removal of AC pipes																										
52	S16 - S36																										
53	S37 - S60																										
54	S57 - S60 & Clearance of Squattered Huts																										
55	S60 - S70 (S68 - S71 incl. removal of AC pipes)																										
56	S36 - S64; S36A - S64A (Trenchless Construction)																										
57	S63 - S75 (Trenchless Construction)																										
	Archaeological Watching Brief																										
58	S47 - S50																										